# COMPLETION REPORT

1. Name of Work : IMPROVEMENTS TO ROAD AND DRAINS AT KAMMAGONDANAHALLI JARAKABANDE KAVAL SLUM MARAMMA TEMPLE NEAR FOREST AREA IN WARD NO.12

2. Sanctioned Estimate No. & Dt :

3. Head of Account which is Chargeable : P-177.

4. Work Order No. & Dt : WO/78/13-14/Dt : 27/07/2013

5. Name of Contractor : SRI.S.RAMESH

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 832/13-14 Page No. 83121-123

8. Check measurement of the Asst. : M.B. No. 832/13-14 Page No. 83121-123

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official incharge of the work : Asst. Exe. Engg. Shivhalli (~~Incharge~~)

10. a) Asst. Engineer : Ravi. N. K.

b) Asst. Exe. Engineer : Sri Ravi. N.K (Incharge)

| Sanctioned estimated amount | Amount claims as per actually vide as per bills | DIFFERENCE | |
|---|---|---|---|
| | | Excess | Savings |
| 10,000,00 | Rs. 9,77,576=00 | — | 22424_ |

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi. N.K. 28/8/13
ASST. ENGINEER

Ravi. N.K. 28/8/13.
ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

31/8
EXECUTIVE ENGINEER
Bruhat Bangalore M... Palike

ACCOUNTS SUPTD.

ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿಯವರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಛೇರಿ, ಬೆಂಗಳೂರು.